

Meeting Minutes

Job: 22-10 Repairs & Improvements to RRC
Location: 195 Danbury Road
Ridgefield, CT 06877

Meeting: Owner/Architect/GC # 19
Date: 8/28/18
Start Time: 3:30

Open Date

Attendees

Attended

- | | |
|---|---|
| <input checked="" type="checkbox"/> Phil Kearns (Ridgefield Recreation Center) | <input type="checkbox"/> Paul Payne (Ridgefield Recreation Center) |
| <input checked="" type="checkbox"/> David Thaxter (Ridgefield Recreation Center) | <input checked="" type="checkbox"/> Carl Lecher (Ridgefield Recreation Center) |
| <input checked="" type="checkbox"/> Gerald D. Roche (Roche Incorporated) | <input checked="" type="checkbox"/> Rick A. Zini (Doyle Coffin Architecture, LLC) |
| <input checked="" type="checkbox"/> Jayne Byrnes (Ridgefield Recreation Center) | <input type="checkbox"/> Peter T. Coffin (Doyle Coffin Architecture, LLC) |
| <input checked="" type="checkbox"/> Barbara Dobbin (Ridgefield Recreation Center) | <input checked="" type="checkbox"/> Robert Schneider (Ridgefield Recreation Center) |
| <input type="checkbox"/> Dennis DiPinto (Ridgefield Recreation Center) | <input type="checkbox"/> Eileen Cipolla (Ridgefield Recreation Center) |

Item	Description	Responsible	Open Date	Closed
Old Business				
10-1	Construction Update 1. Submittals being processed. 2. Tile Ordered 3. Phase I demolition near completion 4. RRC requested installation of access panels at all valve shutoff locations and in an area to view shower valve wall cavity. 5-8-18 1. Submittals continuing 2. Plumbing Fixtures ordered 5-22-18 1. Submittals for Alternates 1 and 2 are being processed. 2. AKDO tile (for Deluxe Locker Rooms) due in week of 5/29. 3. Phase I Alternate 2 demo started. 6-5-18 1. RRC requested adding a 12" bench/ledge in front of Women's Lockers in General Locker Room. RI stated that it will increase cost and possibly schedule. 2. RRC discussed potential changes to Deluxe Locker areas, Alt #1. RI to price. 6-19-18 1. RRC approved the following: a. Dropped ceiling in Men's General Locker Room. b. Revisions to Alternate #1 in Men and Women's Deluxe Locker Rooms (7 Full length, not Z-style at Blow-Dry Station) c. Re-installing existing bench in Women's General Locker Room to 12" or as close as possible. 2. Adko tile is delivered and is in storage. 3. Floor drains for all locker room have arrived. 4. Air-Dec sinks are due 6/28/18 5. Final locker shop drawings to be submitted to DCA, including locker numbering, for approval. 6. Curtain rods to not come with rings for hanging curtains. 7-2-18		4/17/2018	<input type="checkbox"/>

Meeting Minutes

Job: 22-10 Repairs & Improvements to RRC

Meeting: Owner/Architect/GC # 19

Item	Description	Responsible	Open Date	Closed
	<ol style="list-style-type: none"> 1. RI stated that Women's General Locker Room ceiling inspection was approved today. 2. Ceiling materials for Men's General Locker Room is ordered, due week of 7/9/18. 3. Locker Room submittals are with DCA. 			
	<p>7-16-18</p> <ol style="list-style-type: none"> 1. Women's Deluxe Locker Room demo started 7/16/18. 2. Men's General Locker Room wall/drywall to be completed by week's end. Tile to resume 7/23/18. 3. Concrete demolition to start 7/17/18. 			
	<p>7-31-18</p> <p>Men's General Locker Room</p> <ol style="list-style-type: none"> 1. Pending ceiling tiles, due Thursday 8/2. 2. Sprinkler, HVAC, electrical to be installed 8/3. 3. Inspection for ceiling 8/6. 4. Close up ceiling 8/7. 5. Carpet 8/8. 6. Certificate of Occupancy 8/8. 			
	<p>Women's Deluxe Locker Room</p> <ol style="list-style-type: none"> 1. Concrete demo complete, new concrete poured. 2. Demolition continuing. 3. Framing for showers started. 4. Plumbing to begin 8/2. 			
	<p>8-14-18</p> <p>Men's General Locker Room</p> <ol style="list-style-type: none"> 1. Completed and turned over on 8/10. 			
	<p>Women's Deluxe Locker Room</p> <ol style="list-style-type: none"> 1. Plumbing at showers completed. 2. Showers currently being waterproofed. 3. Tile to start by 8/17. 			
	<p>Men's Deluxe Locker Room</p> <ol style="list-style-type: none"> 1. Demolition started. 2. Concrete demo to start 8/15. 3. Plumbing underground to start 8/17. 4. New concrete by 8/23. 			
	<p>Punchlist</p> <p>Women's General Locker Room</p> <ul style="list-style-type: none"> - Secure one loose bench 			
	<p>Men's General Locker Room</p> <ul style="list-style-type: none"> - Install missing towel hooks - Add (1) recessed light - Relocate (4) lights 			

Meeting Minutes

Job: 22-10 Repairs & Improvements to RRC

Meeting: Owner/Architect/GC # 19

Item	Description	Responsible	Open Date	Closed
	- Check water volume on water heads - Install (2) grey plates - Remove grout stains			
	8-28-18 Women's Deluxe Locker Room 1. Shower/steam tiling 2. Demo continuing			
	Men's Deluxe Locker Room 1. Demo Continuing 2. Framing at showers started 3. Plumbing in Showers/Bathrooms started			
	Punchlist Women's General Locker Room - Secure one loose bench - Completed			
	Men's General Locker Room - Install missing towel hooks - Completed - Add (1) recessed light - Pending - Relocate (4) lights - Pending - Check water volume on water heads - Completed - Install (2) grey plates - Completed - Remove grout stains - Completed			

Next meeting at 3:30 on Tuesday, September 11, 2018.

The preceding is assumed to be a complete and correct account of the items discussed, directions given, and conclusions drawn, unless this office is notified to the contrary by the next regular meeting. If no notification is received, these minutes will be deemed an accurate account of the meeting.

Prepared by: Gerald D. Roche

Copy To: